



Construction Hours:  
7:00 am - 6:00 pm  
No construction on  
Sundays or Holidays

Transit Center Closed for  
Renovations: Sept. 19 - Oct.

**April 2016**

**Phase 1 & 2:**  
April - July

The majority of the road work on Upper Kearns rd. & Upper Brush Creek rd. was completed earlier than expected. The majority of these roads are complete.  
  
Brush Creek retaining walls sites were excavated and prepped.

The paving of Upper Kearns rd. & Brush Creek rd. was completed before the July 4th weekend.  
  
The Upper Kearns retaining wall will be also be constructed during this phase. .

**Phase 3:**  
July - August

Phase 3 focused on the upper portion of Brush Creek Rd. The road was graded and paved in Aug.  
  
Upper Brush Creek Rd. was re-opened, but concrete and stone work continues in the area.

**November 2016**

**Phase 4:**  
September - November

The 4th and final phase will include the mini-roundabout, and paving the entire project area with the final lift of asphalt. Some lane closures are required, and motorists should expect delays. Some landscaping will be completed in the spring of 2017.

**Updates & Alerts:**  
[tosv.com/Roundabout](http://tosv.com/Roundabout)

**Email Concerns/Questions:**  
[Roundaboutinfo@tosv.com](mailto:Roundaboutinfo@tosv.com)

**Project Hotline:**  
970-922-2323



**RoundaboutRollOut**  
Intersection Improvement Project